

Borgmester Jakob Jensens Gade_Energi renovering
Version 1 - 14.04.2021

Overordnet tidsplan

Uge:

The Gantt chart displays the following tasks and their durations:

- Etablering af byggeplads: Week 2 to Week 7 (Yellow)
- Stilladsopstilling incl. Overdækning: Week 2 to Week 4 (Blue)
- Demontering af tagkonstruktion: Week 6 to Week 14 (Green)
- Ny Tagkonstruktion: Week 4 to Week 26 (Blue)
- Nedtagning af overdækning: Week 26 to Week 27 (Dark Green)
- Udsiftning af vinduer: Week 22 to Week 27 (Orange) and Week 31 to Week 34 (Orange)
- Renovering af lejligheder: No visible bars
- Opgang nr. 1: Week 22 to Week 27 (Green) and Week 31 to Week 34 (Green)
- Opgang nr. 3: Week 31 to Week 42 (Light Blue)
- Opgang nr. 5: Week 40 to Week 51 (Green)
- Opgang nr. 7: Week 47 to Week 51 (Light Blue) and Week 52 to Week 60 (Light Blue)
- VVS arbejde i kælder: Week 11 to Week 27 (Red) and Week 52 to Week 60 (Red)
- Afrigning af byggeplads: Week 61 to Week 64 (Yellow)

Tidsplanen er vejledende